

DEPARTMENT OF BUILDING UNIVERSITI TEKNOLOGI MARA (PERAK)

INSTALLATION OF INDUSTRIALIZED BUILDING SYSTEM (IBS)

Prepared by: NUR FATIN SYAFIQAH BINTI MOHD HASNI HAMIZI 2019224182

DEPARTMENT OF BUILDING FACULTY OF ARCHITECTURE, PLANNING AND SURVEYING UNIVERSITI TEKNOLOGI MARA

(PERAK)

AUGUST 2021

By

Nur Fatin Syafiqah Binti Mohd Hasni Hamizi 2019224182

entitled

Installation Of Industrialized Building System (IBS)

Report Supervisor	:	Puan Azira Binti Ibrahim
Practical Training Coordinator	:	Cik Nor Azizah Binti Talkis
Programme Coordinator	:	En. Muhammad Naim Bin Mahyuddin

DEPARTMENT OF BUILDING FACULTY OF ARCHITECTURE, PLANNING AND SURVEYING UNIVERSITI TEKNOLOGI MARA

(PERAK)

JULY 2020

STUDENT'S DECLARATION

I hereby acknowledge that this report is the result of my own work, except for certain parts attached from the source specified in the reference chapter, prepared during a practical training session that I underwent at AZ Mega Plus Group Sdn. Bhd. for duration of 20 weeks starting from 23 August 2021 and ended on 7 January 2022.

.....

Name:Nur Fatin Syafiqah Binti Mohd Hasni HamiziUiTM ID No:2019224182Date:23/8/2021

ACKNOWLEDGEMENT

First of all, Alhamdulillah, praise to Allah, the Most Beneficent and the Most Merciful. I am so blessed to be able to prepare this report perfectly and I managed to finish my internship session successfully with Allah's blessings. I would like to express my thankfulness to Allah for giving me a good health and happiness throughout my internship session.

Next, I want to say thank you to Mohd Zulhusni Bin Mohd Zamri and Nor Akma Binti Zaini as husband and wife is the owner of the AZ Mega Plus Group company for giving me opportunity to undergo practical training until end of my internsip session in his compony. Besides that, I would like to thank to Encik Badrul Hisyam Bin Mohd Zamri as a project manager in this compony who is educated and guided me on technical knowledge throughout my internship in this company. I extend my grateful thanks to others staff who also helped me a lot and showed a professional attitude as well as a spirit of cooperation given to me is greatly appreciated.

Then, I would like to express my gratitude to all UITM lectures that involved during my intern period. The full effort given by the lecturer to me is very meaningful for me to upgrade my knowledge to continue the progress and succeed in the lessons, be a better student and successful person in the future.

Last but not least, I would like to express my special thanks to my beloved parents and also my siblings who always support me with decision I took in doing intern and helping me in all aspects. I am very lucky to have a family that can be my backbone and a place for me to express all my problems and happiness in my life.

Thank you so much.

ABSTRACT

Industrialized Building System (IBS) is a prefabricated construction technique 75% from factory. The objective of this report is to find out how to install IBS panels, the tools required and the problems encountered as well as their solutions. Accordingly, this report discusses the IBS system used for construction. Through observations, interview sessions and document review were recorded for reference and addition knowledge about the Industrialized Building System (IBS) method. Given the increasing construction costs and the period for construction also takes a long time, it is found that this method is very suitable for use. Moreover, the contractor as well as the owner necessarily want the construction of a project to have the low cost and to be completed within the stipulated time. Therefore, the technology of Industrialized Building System (IBS) method is able to save construction cost and time. Now, many contractors transform to the technology of Industrialized Building System (IBS) including government projects, one of which is the PPRT house (Projek Perumahan Rakyat Termiskin). This is because, the technology of Industrialized Building System (IBS) very save cost, time and the installation are also easy.