



**DEPARTMENT OF BUILDING SURVEYING
FACULTY OF ARCHITECTURE, PLANNING AND SURVEYING
UNIVERSITI TEKNOLOGI MARA
CAWANGAN PERAK
KAMPUS SERI ISKANDAR**

**INDUSTRIALIZED BUILDING SYSTEM (IBS): PROJECT PROPOSED
CONSTRUCTION AND COMPLETION TWO-LEVELS BUILDING OF JABATAN AUDIT
NEGARA FOR TERENGGANU**

**MOHD ZAZMIR IKHZAL BIN ZAMRI
2014223024
DIPLOMA IN BUILDING SURVEYING**

**PRACTICAL TRAINING REPORT
DECEMBER 2016 – MARCH 2017**

DECLARATION:

I hereby admit that this report is the result of my own efforts, except for the certain parts that are attached from sources that specified in reference chapter.

Prepared by:

.....
(Mohd Zazmir Ikhzal bin Zamri)

Date:

Approved by:

.....
(Sr. Wan Samsul Zamani bin Wan Hamdan)

Date:

TABLE OF FIGURE

Figure 1: Logo of Norlan United	3
Figure 2: Location map of AHT (Norlan United) & Carriage Sdn. Bhd.....	10
Figure 3 AHT (Norlan United) Health, Safety And Environmental Policy	14
Figure 4: Site location of Jabatan Audit Negara Negeri Terengganu.	16
Figure 5: Key plan of Jabatan Audit Negara Negeri Terengganu.	16
Figure 6: Architecture illustration show the top view of the building	19
Figure 7: Architecture illustration show the front view of the building	19
Figure 8: Architectural illustration of the proposed administration office's side view of Jabatan Audit Negara.....	20
Figure 9: Box system for staircase	23
Figure 10: Steel formwork system for column	24
Figure 11: Steel framing system for roof trusses.....	25
Figure 12: Blockwork system for masonry block	25
.....	26
Figure 13: Theodolite	26
Figure 14: Spirit level.....	26
Figure 15: Adjustable steel prop	26
Figure 16: Sika microcrete 217	27
Figure 17: Eco-fix cement.....	27
Figure 18: wooden wedges	27
Figure 19: Dowel bar	28
Figure 20: cement bucket and concrete towel	28
Figure 21: Precast column	33
Figure 22: Fast wall	33
Figure 23: Pre-stressed hollow core slab.....	33
Figure 24: Precast beam.....	33
Figure 25: Grade of concrete as indicated.....	34
Figure 26: The installation of the precast column	36
Figure 27: The prop are used to positioning the precast column	37
Figure 28: IBS worker are trying to insert the column into its starter bar before grouting.....	38
Figure 29: Prop are used to positing the column	38
Figure 30: Process the placement of the beam into the corbel.	39
Figure 31: The detail for the precast beam installation.....	40
Figure 32: The precast beam that finish installed	40
Figure 33: Detail about the position of hollow core slab after installation work	41
Figure 34: IBS worker trying to control the position of the hollow core slab to make sure the position to install it follows the drawing.....	42
Figure 35: The process to install this hollow core slab takes several minutes because to make sure the installation are follows its alignment	42
Figure 36: The precast column can be installed before topping concreting when using the hollow core system.....	43

TABLE OF CONTENTS

TABLE OF FIGURE	i
TABLE OF CONTENTS.....	iii
ACKNOWLEDGEMENT	1
INTRODUCTION	3
COMPANY BACKGROUND	3
COMPANY PROFILE	5
VISION & MISSION AT AHT (NORLAN UNITED) & CARRIADE SDN BHD	6
ORGANIZATION AT AHT (NORLAN UNITED) & CARRIADE SDN. BHD	7
BUSINESS ACTIVITIES AT AHT (NORLAN UNITED) & CARRIADE SDN. BHD.....	9
LOCATION PLAN OF AHT (NORLAN UNITED) & CARRIADE SDN. BHD	10
COMPLETED PROJECTS.....	11
AHT (NORLAN UNITED) HEALTH,SAFETY AND ENVIRONMENTAL POLICY	14
SITE PROFILE.....	15
PROJECT DESCRIPTION AND INFORMATION	17
ORGANIZATION CHART FOR CONSTRUCTION OF PEJABAT JABATAN AUDIT NEGARA NEGERI TERENGGANU	18
VIEW OF THE PEJABAT JABATAN AUDIT NEGARA NEGERI TERENGGANU	19
CHAPTER 1: LITERATURE REVIEW ABOUT INDUSTRIALIZED BUILDING SYSTEM (IBS).....	21
1.1 INTRODUCTION OF INDUSTRIALIZED BUILDING SYSTEM (IBS)	21
1.2 DEFINITION OF INDUSTRIALIZED BUILDING SYSTEM (IBS).....	22
1.3 TYPES OF INDUSTRIALIZED BUILDING SYSTEM (IBS).....	23
1.4 MATERIAL THAT USED TO INSTALL THE IBS COMPONENTS	26
1.5 BENEFITS OF USING INDUSTRIALISED BUILDING SYSTEM (IBS)	29
1.6 ADVANTAGES OF USING INDUSTRIALISED BUILDING SYSTEM (IBS)	30
1.7 DISADVANTAGES OF USING INDUSTRIALISED BUILDING SYSTEM (IBS)	31
CHAPTER 2: CASE STUDY	32
2.1 INTRODUCTION	32
2.2 TYPE OF IBS COMPONENTS USED FOR JABATAN AUDIT NEGARA CONSTRUCTION.	33
2.3 IBS COMPONENTS SPECIFICATIONS	34
2.4 INSTALLATION METHOD.....	36

ACKNOWLEDGEMENT

I'm Mohd Zazmir Ikhzal bin Zamri would like to thank the department of Building Surveying Faculty of Architecture, Planning and Surveying in assisting the undergraduate students to look for an internship placement and providing a great internship program module for students.

I would like to express my gratitude to AHT (NORLAN UNITED) & CARRIAGE SDN BHD for providing me the internship placement and granting me this great opportunity to undergo industrial training. It has indeed provided me with a good learning platform regarding the construction work and exposure to construction process as well as experiencing working environment in this industry.

Joining the construction industry with mere inept knowledge is not an easy task. Hence I would like to appreciate the efforts gave by my supervisors, Mr. Azmi Ahmad, (Project manager of the Construction of Pejabat Jabatan Audit Negara Negeri Terengganu). Thank you very much for ensuring that I have gained sufficient knowledge and become competent in construction field. Besides that, I would also like to thank all of the staff, especially in civil and structure and construction department for sharing knowledge with me.

Besides, I would like to thanks to my faculty supervisor Sr. Wan Samsul Zamani bin Wan Hamdan for her time and support also the guidance to make this report.

Next, I would like to thank my fellow colleagues and acquaintances in the company for their patience and guidance especially Site Engineer Mr. Firdaus, Quality Control Engineer Mrs. Nur Fadzlina and Safety Site Supervisor Mr. Arshad. Their willingness to teach and help me has given me the opportunity to learn. I hope to continue this cooperation with them again in the future.