



**DEPARTMENT OF BUILT
ENVIRONMENT STUDIES AND
TECHNOLOGY
UNIVERSITI TEKNOLOGI MARA
(PERAK)**

**INSTALLATION OF PRECAST
CONCRETE WALL**

Prepared by:

NUR NADIAH BINTI RADZLAN

2019745745

JULY 2021

NUR NADIAH BINTI RADZLAN

INSTALLATION OF PRECAST CONCRETE WALL

JULY 2021

**DEPARTMENT OF BUILT ENVIRONMENT STUDIES AND
TECHNOLOGY**

UNIVERSITI TEKNOLOGI MARA

(PERAK)

JULY 2021

STUDENT'S DECLARATION

I hereby declare that this report is my own work, except for extract and summaries for which the original references stated herein, prepared during a practical training session that I underwent at Pembinaan NKZ Sdn. Bhd. for duration of 20 weeks starting from 1 March 2021 and ended on 16 July 2021. It is submitted as one of the prerequisite requirements of BGN310 and accepted as a partial fulfillment of the requirements for obtaining the Diploma in Building.



.....
Name : Nur Nadiah Binti Radzlan

UiTM ID No : 2019745745

Date : 1 March 2021

ACKNOWLEDGEMENT

All praises to Allah, for the opportunity to complete my BGN310 report and building internship.

I am very content with the direction, advice and assistance throughout the period of my internship by the following group of amazing team and organization. First and foremost, I would like to thank Dato' Nordin Khairuzi for the opportunity to conduct my training in his company. His team of experts comprising of Mr. Muhammad Rizal Bin Hamdudin, Mr. Wan Muhammad Aiman Bin Wan Atan, Mr. Mohd Khairul Azuan Bin Mohamed, Mr. Mohd Faizal Bin Mamat and Ms. Nurul Adibah Binti Mohd Kamal have helped me in gaining new knowledge concerning construction projects and the challenges faced in the industry. I truly appreciate and felt grateful for every advice and each of them always answer to my questions in order to improve my understanding in this field of work. It is a huge privilege to work with the guidance of their experience.

I would also like to extend my gratitude to each and every one of UiTM lecturers that have showered me with abundant knowledge and motivate me to become a better student and individual itself. On the other hand, I would also wish to extend my deepest appreciation to the lecturers that are directly involved during my training stint. To Ir. Raja Nurulhaiza Binti Raja Nhari, Supervising Lecturer, Mr. Muhammad Naim Bin Mahyuddin, Practical Training Coordinator and Dr. Dzulkarnaen Bin Ismail, Programme Coordinator, I value all the efforts and ideas that they have given until the official completion of my internship, this report and the important knowledge that have been shared over the last few semesters.

Last but not least, special thanks to my beloved parents for all their sacrifices over the years to make sure that I have the opportunity to continue my studies at a higher level.

Thank you.

ABSTRACT

Generally, precast concrete is one of the practice in our construction industry. As precast concrete has been manufactured in the factory, it is only needed to be installed at the site. However, there are few procedures that have to be conducted at the site to install these precast concrete. Thus, one of the main objective highlighted in this report is to study on the methods in installing the precast concrete and to identify the problems that might occur during the installation process. Therefore, solutions would be suggested to mitigate the issues that arise. In order to achieve the objectives, site visit has been done in Kelantan to indicate the real situation at site regarding the precast installation. Basically, this project involves the process of upgrading two new blocks at Sekolah Menengah Kebangsaan Hamzah, Machang where it fully implemented precast construction. From observation, the types of construction involved at this site is the installation of IBS wall panel, slabs, beams, columns and staircases. Installation involves the usage of machinery which is crane. In addition, inspection was also being done during the final process of the installation to ensure that it is installed correctly. Furthermore, some of the conflicts that arise during the installation of these precast concrete had also been identified and suitable measures have been suggested to help in mitigating those issues. Overall, the objectives of this study have been achieved accordingly.

CONTENTS	PAGE NO
Acknowledgements	i
Abstract	ii
Contents	iii
List of Tables	v
List of Figures	vi
CHAPTER 1.0 INTRODUCTION	
1.1 Background of Study	1
1.1.1 Types of Industrialized Building System	2
1.1.2 Precast Concrete System in Malaysia	6
1.2 Objectives	7
1.3 Scope of Study	7
1.4 Methods of Study	8
CHAPTER 2.0 COMPANY BACKGROUND	
2.1 Introduction of Company	9
2.2 Company Profile	10
2.3 Organization Chart	12
2.4 List of Project	
2.4.1 Completed Projects	14
2.4.2 Projects in Progress	16
CHAPTER 3.0 CASE STUDY	
3.1 Introduction to Case Study	19
3.2 Method of Installing Precast Concrete Panel	21
3.2.1 Procedure of Installing	22
3.3 Problems during Installation	
3.3.1 Weather Condition	26
3.3.2 Foreign Workers	27
3.3.3 Safety Issues	27
3.4 Problem Solutions	
3.4.1 Weather Condition	28
3.4.2 Foreign Workers	28
3.4.3 Safety Issues	28