



**DEPARTMENT OF BUILDING SURVEYING
FACULTY OF ARCHITECTURE, PLANNING AND SURVEYING
UNIVERSITI TEKNOLOGI MARA
CAWANGAN PERAK
KAMPUS SERI ISKANDAR**

METHOD OF CONSTRUCTING PRE-CAST CONCRETE WALL

TENGGU NOOR FATIN BINTI TENGGU ZAINUDDIN
(2014868624)
DIPLOMA IN BUILDING SURVEYING

**PRACTICAL TRAINING REPORT
DECEMBER 2016 – MARCH 2017**

DECLARATION:

I hereby admit that this report is the result of my own efforts, except for the certain parts that are attached from sources that specified in reference chapter.

Prepared By:

.....
(TENGGU NOOR FATIN BINTI
TENGGU ZAINUDDIN)

Date:

Approved By:

.....
(SR. DR. NUR AZFAHANI BINTI AHMAD)

Date:

LIST OF CONTENT

LIST OF CONTENT	i-ii
LIST OF TABLE	iii
LIST OF FIGURE	iii-v
LIST OF PHOTO	v
LIST OF CHART	vi
ACKNOWLEDGEMENT	vii
INTRODUCTION	viii-ix
CHAPTER 1	
COMPANY INFORMATION	1
1.0 Introduction / Organization Background	2
1.1 Vision, Mission, Motto and Objective	3
1.2 Shared Value of PMINT	3
1.3 The ISO Accreditation	4
1.4 Building background	5
1.5 The Elevation of Menara PMINT	5
1.6 Building Information	6
1.7 Key Plan and Location Plan	7
1.8 Organization chart	8
1.9 List of Tenant	9-10
1.10 Function of Division	10-15
1.11 The subsidiaries of PMINT	16-17
1.12 List of Projects	18-23
CHAPTER 2	
LITERATURE REVIEW	24
2.1 Definition of Precast Concrete	25-27
2.2 Material for Precast form	27
2.2.1 Examples of form	28-29
2.3 Comparison with Conventional Formwork	29-30
2.4 Design Considerations	30-31
2.5 Types of precast	31-35
2.6 Precast Concrete Structure Element	35-37
2.7 Important characteristic of Precast Concrete	38-41
2.8 Typical Connecting of Precast Concrete	41-42
2.9 Wall panel Connected To In-situ Concrete	43-46
2.9 Installation	47-56

LIST OF TABLE

Table 1.6.1 : Table of Building Information	6
Table 1.9 : Tenant of the building	9-10
Table 1.11 : The Subsidiaries of PMINT	16-17
Table 1.12.1 : Completed projects	18-21
Table 1.12.2 Under Construction Project	22
Table 1.12.3 Upcoming Project	23
Table 3.3 : Details of Project	67

LIST OF FIGURE

Figure 1.0 : Official PMINT Logo	2
Figure 1.3.1 : Certificate to ISO 9001 : 2008	4
Figure 1.3.2 : The Certificate	4
Figure 1.6 : Location Plan	6
Figure 1.7.1 : Key Plan	7
Figure 1.7.2 : Location Plan	7
Figure 2.2.1 : Timber form	28
Figure 2.2.2 : Steel Form	28
Figure 2.2.3 : Aluminium Form	29
Figure 2.5.1 : A large – panel concrete building under construction	32
Figure 2.5.2 : Frame system Precast	33
Figure 2.5.3 Lift-slab system with walls	34
Figure 2.5.4 : Prestressed slab-column system	35
Figure 2.6.1 : Precast Slabs	35
Figure 2.6.2 : Precast Beam & Girders	36

ACKNOWLEDGEMENT

Alhamdulillah, firstly I would like to express my deepest gratitude to Allah SWT for the guidance and help in giving me the strength in order to complete this sixteen weeks duration of Industrial Training and able to finish my Industrial Training Report.

A greatest appreciation to PMINT's company for giving me an opportunity to undergo the industrial training in their company. Also thanks to all the staffs in the company (PMINT) for lending their hands to me during training. Special thanks to engineers of PMINT's company, Mr. Mohd Zaidi bin Abdul Rahman who is my supervisor at the office while Mr. Khairul Danial as my supervisors for PB Sentral site project and my supervisor for Pangsapuri Tanjung site, Mr. Mohd Munzir Zamani bin Mukhtar. Not to forget, I would like to thank to all the team members of Pembinaan PTB – Falih JV and Niaga Sari Sdn. Bhd. in guiding me during my training at the construction site of Pangsapuri Tanjung. It is an honor for me to be given such opportunity to 'work' with all of them and I enjoyed working with them along the process.

I also want to thank to all the UiTM lecturers that have taught and nurtured me in becoming a better student in my studies. I would like to extend my deepest appreciation to my university supervisor, Madam Sr. Dr. Nur Azfahani binti Ahmad for assisting me during my industrial training period and to Mr. Sr. Mohd Faisal bin Baharuddin, Practical Training Coordinator. I will surely value the time, effort, encouragement and ideas that they have contributed towards the successful completion of my training, this report might be one of the examples in sharing my knowledge that have been studied over the last few semesters.

Last but not least, special thanks to my family and friends because they are always supporting me during my industrial training period. Without all of them, I will not be able to finish my Industrial Training successfully and finish my